



PAVER MATERIAL ESTIMATOR

Store Location:

CUSTOMER INFORMATION

| | |
|--------------------------|----------------------|
| Contractor/Company Name: | <input type="text"/> |
| Contact: | <input type="text"/> |
| Mobile Number: | <input type="text"/> |

PROJECT INFORMATION

| | | | |
|----------------------|----------------------|---------------|----------------------|
| Job Name: | <input type="text"/> | Paver Style: | <input type="text"/> |
| Date Product Needed: | <input type="text"/> | Paver Vendor: | <input type="text"/> |
| Delivery Address: | <input type="text"/> | Paver Color: | <input type="text"/> |
| City / State / Zip | <input type="text"/> | | |

PAVER CALCULATOR

(a) Size of project by square feet of pavers including waste (**number provided by customer**) (a) SQ.FT. of Pavers

(b) Square feet per pallet from manufacturer (product sold in pallet quantities only) (b) SQ.FT. on a Pallet

(a) / (b) = (c) (c) # of Pallets

(d) Round (c) to the next whole number to get the Total Pallets needed (This extra amount could account for waste off of the project) (d) Total Pallets

(e) Total SQ.FT. needed for project (b) X (d) = (e) (e) Total Square Feet

(f) Price per square foot (f) \$ Price/SQ.FT.

(g) Total Paver Cost (e) X (f) = (g) (g) **TOTAL PAVER COST**

TOTAL COST

(g) Total paver cost (from above) (g) Total Paver Cost

Polymeric Sand Estimate: (e) / 60 = Recommended # of Bags (typical coverage is 55-75 sq.ft. per 50# bag)

(h) Polymeric Sand Order: X \$ (h) Polymeric Sand Cost
(desired quantity) (cost/bag)

(i) Pallet Deposit = \$ X (d) = (i) (i) Pallet Deposit
(price per pallet)

(j) Delivery Charge (j) \$ Delivery Charge

BASE/BEDDING/SAND CALCULATOR BASED ON (a) PROJECT SQ.FT.

| APPLICATIONS TYPE | DEPTH | YARDS | | | | TONS | | | | TOTALS |
|--|-------|--------|-----|------|-------|--------|-----|------|-------|--------|
| | | Needed | QTY | Cost | Total | Needed | QTY | Cost | Total | |
| Walkway / Patio/Pedestrian | 4" | | | | | | | | | |
| Driveway / Light Vehicular | 6" | | | | | | | | | |
| Commercial / Vehicular | 12" | | | | | | | | | |
| <input checked="" type="checkbox"/> Bedding Sand | 1" | | | | | | | | | |

Note: figures above account for compaction

*round up

*round up

Total Project Cost (before tax) →

ADDITIONAL ACCESSORIES: Remember to ask!

Edge Restraint/Spikes Geo-fabric Lighting Cleaner/Sealer Other:

Contractor Signature: _____

Sales Personnel: _____